

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20204752
Address: 2045 NW ASHURST DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Plumbing Inspection - Residential	Michael Harkins	Passed	Friday, April 16, 2021

Corrective Action Required:

1	R506.2.5 Interior Underslab Drains	- PROVIDE INTERIOR DRAIN TILE - - STILL NO INTERIOR DRAIN TILE	Michael Harkins 04/12/2021 7:51 AM -
---	------------------------------------	---	--------------------------------------

CONCRETE FLOORS (ON GROUND). ADDED 7-927. Where foundations retain earth and enclose habitable or usable space located below grade, drains shall be provided below the floor slab. Drainage tiles, perforated pipe or other approved systems or materials shall be installed at or below the area(s) to be protected; shall be placed with positive or neutral slope to minimize the accumulation of deposits in the drainage system; and shall discharge by gravity or mechanical means to an approved storm water drainage system. The underslab drainage system shall be installed around the inner perimeter of the area(s) to be protected, or, in a manner that will provide adequate drainage for all area(s) to be protected and is approved by the building official. Interior underslab drains installed on uncompacted fill material shall be supported by mechanical means which are adequately tied into the concrete slab to ensure proper drainage throughout the underslab drain(s).

Comments: