

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20204591  
Address: 107 NW GRADY CT, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Robb Popp	Not Ready	Friday, April 16, 2021

Corrective Action Required:

1	Misc	Gas service FAIL
---	------	------------------

Provide soffits/ furr outs garage-complete at north end at HVAC  
Seal FB in soffits in garage  
Seal fire blocking top HVAC chases great room-north  
Insulate cantilevers prior to blocking  
Seal upward penetration bed #1  
Provide lateral bracing K2,K3,K4 per plans loft  
Provide lateral bracing C5 per plan bed #1  
Provide lateral bracing G trusses per plan bed #4  
Provide truss layout for trusses beam to front of garage  
Provide flashing above horizontal trim overhead doors  
Nail sheathing per code north of front stoop

**Comments:**