

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20211100
Address: 159 SW M 150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	Patrick Schonfeldt	Failed	Friday, April 16, 2021

Corrective Action Required:

1	Misc	--- ON SHELL PLANS UL DESIGN U419 2 LAYERS 5/8" IS REQUIRED ON BOTH SIDES OF WALL. INCLUDING THE LABELING OF THE WALL. THIS WAS AGREED TO BE COMPLETED UPON TENANT INFILL. PLANS FOR TENANT DO NOT SHOW DEMISING WALL AS RATED AND ONLY INCLUDE 1 LAYER 5/8" ROCK. ---
---	------	--

Comments: