

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20204497
Address: 111 SE M 291 HWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection	Robb Popp	Not Ready	Friday, April 16, 2021

Corrective Action Required:

1	Misc	-Not ready-complete installation and termination of conductors at disconnect -Provide proper clearance for service equipment per 110.26(e)(2)(b) -Multiple neutrals under same lug not permitted 408.41 -Bond interior metal water pipe, sprinkler pipe and water service per 250.104 -Provide intersystem bonding termination per 250.94(a) -Provide supplemental grounding electrode per 250.53(a)(2)
---	------	--

Comments: