

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20210599  
Address: 2051 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Joe Starlin	Partial	Friday, April 16, 2021

Informational:

1	Misc	4-16-21 8:26am Bair Excavating has installed the sanitary service line from the grease interceptor to the building. They have tracer wire and plenty of rock. They are now digging out for the service line coming out of the interceptor to the main. 11:02am They have approximately 25' of sanitary service line out of the interceptor.
---	------	---

**Comments:**