

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20204325  
Address: 4391 SW AMETHYST DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Patrick Schonfeldt	Failed	Monday, April 19, 2021

Corrective Action Required:

1	Misc	-Seal all top plate penetrations - see kitchen exterior wall -land NM to boxes at 1st floor stair wall, removed for corrections -bed#5 1st floor ceiling - correct floor joist, pex removed for correction -All truss hangers per plans -see garage -(2) 2x4 jack studs at garage/owner entry doors per plans -see bedroom #5 1st floor, address over notched (2)2x10 rim for covered porch -cannot verify if over notched rim has been addressed due to oversprayed expansion foam cover -Land NM to box for jacuzzi tub, jacuzzi tub installed since last inspection -(4)2x4 stud packs at all girder truss bearing ends per plans - see girder at bath#2 2nd floor exterior wall -B vent at furnace requires 1" clearance from combustibles, secure NM off B vent -(2) bolts at each rim/post connection per code at deck -full height 6x6 cedar posts at covered deck per plans
---	------	---

**Comments:**