

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20203793
Address: 157 NW CARSON DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sewer Service Inspection	John Morris	Not Ready	Wednesday, April 21, 2021

Informational:

1 Misc

Plumber originally scheduled a ready time of 8:30am, inspector was onsite at 8:40 and the job wasn't complete as the plumber had to leave the job site and collect needed parts. Plumber rescheduled inspection for 9:30, inspector onsite at 9:35 and job is still not ready for inspection, therefore a not ready fee has been assessed. Plumber to reschedule when work is complete and ready for inspection.

Comments: