

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20200599
Address: 3104 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	Tom Taylor	Partial	Wednesday, September 09, 2020

Informational:	
1 Misc	On Tuesday, 9-08-2020. Redford Excavating resumed Storm Sewer installation. Contractor worked on Line #2 installing 42.5 LF of 42" HDPE pipe and set CI 2-8. Contractor also placed 60 LF of 36" storm pipe for line #4.

Comments: