

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20200599
Address: 3104 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Outlet Structure	Tom Taylor	Partial	Tuesday, September 01, 2020

Informational:
1 Misc On Tuesday, 9-01-2020. Redford Excavating began installation of the storm sewer. CI 2-4 Bottom section was installed and excavating was completed for pipe towards CI 2-5.

Informational:
2 Misc On 9-03-2020. Redford installed structures 2-6, and CI 2-7 with 47 LF of 42" HDPE pipe. And poured concrete collars.

Comments: