

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20200599
Address: 3104 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Tom Taylor	Partial	Thursday, October 08, 2020

Informational:

1	Misc	On Tuesday and Wednesday, 10-06 and 10-07-2020. Redford Excavating installed 8" waterline at project site crossing throughout project. All intersections were water lines crossed the contractor installed hydrants, Valves, and 8" piping. Poured thrust blocks and all restraints at bends and "t"s
---	------	---

Informational:

2	Misc	On Wednesday, 12-16-2020. Redford Excavating began installation of the 8" pvc waterline. Began at sta. 10+00 installing hydrants and fitting heading up the base line. Contractor back filled pipe at the end of the day. Prepared thrust restraints as they went.
---	------	--

Comments: