

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20200719
Address: 342 NW AMBERSHAM DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	Ronald Paynter	Partial	Friday, April 23, 2021

Informational:

1	Misc	Met with Tim from Phoenix Concrete to discuss curbing for the parking lot. They formed and poured curbs. RP 12-18-20
---	------	--

Informational:

2	Misc	Bair Excavating removed a section of curbing for the new sidewalk. RP 4-15-21
---	------	---

Informational:

3	Misc	Forms were placed and aggregate was present and compacted. Dowel bars were placed in existing curbing. RP 4-19-21
---	------	---

Informational:

4	Misc	The new curbing for the driveway is good. RP 4-23-21
---	------	--

Comments: