

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20204439  
Address: 106 NW GRADY CT, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Robb Popp	Failed	Monday, April 26, 2021

Corrective Action Required:

1	Miscellaneous Correction	*OK TO INSULATE-DO NOT SHEET ROCK, -LEAVE PFH EXPOSED FOR INSPECTION  -Provide (2) Through bolts at each beam to post connection at deck -Complete exterior sheathing nailing patter -Fasten top plate to header at PFH with (2) rows of 16d sinkers 3"OC per detail
---	--------------------------	---

**Comments:**