

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20203605

Address: 500 NW OLIVE ST, LEES SUMMIT, MO 64063412 NW OLIVE ST, LEES SUMMIT, MO 64063408 NW
OLIVE ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer - Vacuum	Joe Starlin	Passed	Tuesday, April 27, 2021

Informational:

1 Misc

4-14-21 1:51pm They are setting up to vacuum test manhole A-3. It has passed.
2:09pm They are setting up for manhole A-4. A-4 did not pass. 3:25pm They
are setting up for. Manhole A-2. It has failed.
4-15-21 11:29am They are setting up to vac test manhole A-2. It has failed.
4-22-21 9:37am They are setting up to do vacuum testing. Manhole A-5 passed
with confirmation from Steve Robbins. 3:36pm Manhole A-2 has passed.
4-26-21 2:17pm The vac test failed on A-4. They are making corrections and we
will try again at 3pm. 3:29pm A-4 has passed

Comments: