

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20204527  
Address: 1519 SW SUGAR TREE DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Patrick Schonfeldt	Failed	Tuesday, April 27, 2021

Corrective Action Required:

1	Misc	<ul style="list-style-type: none"><li>-(4) 2x4 stud packs at all girder truss bearing ends per plans</li><li>-Address sump pump and AC line bored through joist less than 2" from end of joist at SE corner basement</li><li>-Joist hangers required at joist to stair rim connection, over 4'</li><li>-Nail all exterior sheathing per plans, 6" edge, 12" field -see south side of house</li></ul>
---	------	--

**Comments:**