

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20204536
Address: 110 NW GRADY CT, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Robb Popp	Failed	Tuesday, April 27, 2021

Corrective Action Required:

1	Miscellaneous Correction	-Seal nail holes in moisture barrier at PFH -Nail top plate to header at PFH (2) rows 16d sinkers 3" OC per code-see detail in plans -Expose all trusses and connections for inspection at covered deck -Complete corrections at P1 trusses per engineered letter -Address post to beam connections in basement where flanges are damaged and bent -Missing egress window -Provide (2) through bolts at beam to post connections per code
---	--------------------------	---

Comments: