

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20204750
Address: 2005 NW ASHURST DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Michael Harkins	Not Ready	Tuesday, April 27, 2021

Corrective Action Required:

1	Miscellaneous Correction	Tighten anchor bolts basement Provide anchor bolts within 12" of plate break basement & tighten anchor bolts Seal fire blocking ceiling at furr out basement west wall Expose trusses covered patio to verify hangers Provide fire resistive rating for exterior wall projection on west side of house, less than 5' from property line, no soffit vents in these areas 2018 IRC R302.1)
---	--------------------------	---

Comments: