

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20201014
Address: 2751 NE DOUGLAS ST, Unit:V, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection	Khanh Nguyen	Failed	Tuesday, April 27, 2021

Corrective Action Required:

1	Misc	-At each service disconnect, connect the grounding electrode conductor to service grounded conductor per NEC 250.24(B) -Tape the EGC inside each disconnect with proper color -Bond raceways and enclosure enclosing the service conductors per NEC 250.92(B) -Tighten grounding connection to ufer rebar
---	------	--

Comments: