

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20211111  
Address: 4413 SW ALABASTER CIR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Underslab Plumbing Inspection - Residential</b>	Patrick Schonfeldt	Failed	Thursday, April 29, 2021

Corrective Action Required:

1	Misc	-CLEAN ALL MUD AND GRAVEL FROM STREET -CONTRACTOR BACKFILLING AT FOUNDATION AT TIME OF INSPECTION, UNABLE TO INSPECT ALL UNDERSLAB DWV -INTERIOR DRAIN TILE MUST REACH OPPOSITE FOUNDATION FOOTING FROM SUMP PIT WHEN DRAIN TILE LAYED HORIZONTALLY
---	------	---

**Comments:**