

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20200719  
Address: 342 NW AMBERSHAM DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Curb Construction</b>	Ronald Paynter	Passed	Friday, April 30, 2021

Informational:

1	Misc	Met with Tim from Phoenix Concrete to discuss curbing for the parking lot. They formed and poured curbs. RP 12-18-20
---	------	--

Informational:

2	Misc	Bair Excavating removed a section of curbing for the new sidewalk. RP 4-15-21
---	------	---

Informational:

3	Misc	Forms were placed and aggregate was present and compacted. Dowel bars were placed in existing curbing. RP 4-19-21
---	------	---

Informational:

4	Misc	The new curbing for the driveway is good. RP 4-23-21
---	------	--

Informational:

5	Misc	New ADA ramp entering O'Brien meets LS and ADA specs. RP 4-30-21
---	------	--

**Comments:**