

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20191614  
Address: 1701 SE OLDHAM PKWY, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Commercial</b>	Robb Popp	Partial	Friday, April 30, 2021

Informational:  
1 THIRD FLOOR

— AREAS APPROVED —

\*\*\*BUILDING C\*\*\*

PRE ROCK:  
3019-3031 MECHANICAL ROOM WALLS AND BEHIND SHOWERS

ROOMS: 3019-3031  
-STAIRWELL WALLS AND CEILING

\*\*\*BUILDING A\*\*\*

PRE ROCK:  
3003-3016 MECHANICAL ROOM WALLS, BEHIND SHOWERS

ROOMS: 3003-3016  
STAIRWELL WALLS AND CEILING

\*\*\*BUILDING B\*\*\*  
ROOMS: 3001, 3018, 3037, 3038, 3039, 3042, 3043, 3044

		CORIDOOOR 3034 OK TO INSULATE EXTERIOR WALLS
Informational:		
2	SECOND FLOOR	—AREAS APPROVED—  ***BUILDING C***  ROOMS: 2019-2031  PRE ROCK: OK TO ROCK WALLS OF MECHANICAL ROOMS 2020-2031 OK TO ROCK CORRIDOOR WALLS FOR SOFFIT AND INSTALL RC AT CEILING  ***BUILDING B***  ROOMS: 2003-2016
Informational:		
3	FIRST FLOOR	—AREAS APPROVED—  **MCAL BUILDING**  PRE ROCK: MECHANICAL ROOM 165 NORTH WALL
Corrective Action Required:		
4	Miscellaneous Correction	3004-MISSING ROOF BOOTS AT VENTS  -SEAL LINE SET PENETRATIONS IN DRAFT STOP BUILDING C-CHECK LINE SET PENETRATIONS AFTER INSTALLATION -EXPOSE AND SEAL DUCT PENETRATIONS IN CORRIDORS AT SHAFT WALL  *4-14 ALL ROUGH BUILDING B -3047 SEAL DRAFT STOP -3045 COMPLETE ENGINEERING CORRECTIONS AT TRUSS SUPPORT/ CMU WALL -3041 COMPLETE CMU WALL/ FRAMING-NOT READY -3040 FIREBLOCK DEAD SPACE, COMPLETE SPRINKLERS -3002 COMPLETE ELECTRICAL- NOT READY -3001 CONNECT ROOF VENT

**Comments:**