

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20210599
Address: 2051 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Joe Starlin	Partial	Monday, May 03, 2021

Informational:

1 Misc

4-6-21 9:24am I checked the geogrid on site and it is on the approved products list.

4:26pm They laid geogrid and base rock over most of the lot.

4-7-21 10:14am There is no work on site and the erosion controls are in place and working at this time.

4-9-21 9:02am There is no work on site at this time. The site is wet from rain the night before. They have most of the site covered with base rock.

4-19-21 10:29am Bair is on site working on sanitary.

4-22-21 9:06am Bair is on site setting the water meter for the domestic line.

4-26-21 8:55am They are digging out to run the fountain waterline. They will make the tap later today.

4-27-21 11:19am Staco is on site digging for conduit.

4-30-21 10:28am Bair is on site working on the water line for the fountain.

5-3-21 10:19AM I met with Lance Lewis on site to discuss the sewer manhole grade. We will see what the contractor says about final grade.

Comments: