

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20193251
Address: 206 SW LAKEVIEW BLVD, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Control	Michael Harkins	Failed	Monday, May 03, 2021

Corrective Action Required:

1	DCM2 ESC DEFICIENT INSTALLATION	DEFICIENT EROSION CONTROL INSTALLATION. NO FURTHER INSPECTIONS UNTIL ADEQUATE EROSION CONTROL PROVIDED. - PROVIDE SILT FENCE AT DIRT PILE NEXT TO STREET- - PROVIDE SILT FENCE/ GUTTER BUDDY AT INLET -
---	---------------------------------------	--

Corrective Action Required:

2	DCM3 ESC REQUIRED 2 DAY	EROSION CONTROL REQUIRED. EROSION CONTROL SHALL BE IN COMPLIANCE WITHIN TWO BUSINESS DAYS. - PROVIDE INLET PROTECTION - - REMOVE CONSTRUCTION DEBRIS BLOCKING STORM DRAIN AT DRIVEWAY - - SOIL STOCKPILES SHOULD NOT BE LOCATED NEAR THE STREET, STORM INLETS, LOT ACCESS, OR ADJACENT PROPERTY LINES. ALL STOCKPILES MUST EITHER BE STABILIZED, COVERED, OR HAVE ESC AND BMPS INSTALLED AROUND THE BASE OF THE PILE. -
---	----------------------------	--

Comments: