# CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

## **DEVSERVICES.CITYOFLS.NET**

# **Inspection Summary**

Permit #: PRRES20202304

Address: 1519 SW ARBOR FALLS DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

Occupancy Inspection - Codes Patrick Schonfeldt Failed Tuesday, May 04, 2021

Residential

### Corrective Action Required:

1 Misc -Maintain erosion control on lot until sod is placed

-Resolve outstanding inspection fee(s) before final c of o

- -driveway inspection required -contact development services to schedule
- -As graded plot plan required, submit for review
- -Complete final grade and sod
- -Seal all penetrations in siding, seal along top of meter can and  $\ensuremath{\mathsf{AC}}$

disconnect

-Splash blocks at all downspout and sump pump discharge locations,

minimum 36" discharge from foundation

- -GFCI protection at wall receptacle right of range at kitchen
- -GFCI protection required at dishwasher receptacle
- -Security screws at back door deck
- -Bath exhaust fan required at 1st floor bath
- -Hot water heater must be operational
- -Hot water heater discharge pipe minimum distance above floor two times pipe diameter up to maximum of 6"
- -Handrail at deck stairs shall be continuous for the full length of flight, from a point directly above the top riser of flight to a point directly above the

lowest riser of flight.

### **Comments:**