

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20211100  
Address: 159 SW M 150 HWY, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Above Ceiling Inspection</b>	Patrick Schonfeldt	Failed	Tuesday, May 04, 2021

Corrective Action Required:

1	Misc	-Mark firewall per 703.7, min 3" letters located within 15' of ends of walls and intervals not exceeding 30' horizontally along wall- example "fire barrier, protect all openings" -Fire caulk at dryer duct penetration on demising wall -Remove all extension cords and work lights from above ceiling -1" MC on east (demising) wall with fish line through, complete
---	------	---

**Comments:**