

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20201014  
Address: 2751 NE DOUGLAS ST, Unit:V, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	Khanh Nguyen	Failed	Wednesday, May 05, 2021

Corrective Action Required:

1	Misc	<p>-The 1-hr separation wall between hangar and office is not per UL design. Only 5/8" GB type X installed on hangar side. Screw pattern inspected on hangar side is OK. The interior side is covered with 1/2" GB. The side under the stair is not protected.</p> <p>-The mechanical equipment is now on 2nd floor. The 2-hr fire barrier is required. The architect must submit this change to the plan reviewer for approval. No inspection can be made if this change is not reflected on the approved plan</p>
---	------	---

Comments: