

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #:PRPWRW20210778, Public Works Right of Way Permit  
Address: 1450 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit Inspection</b>	Bob Burns	Partial	Thursday, May 06, 2021

Corrective Action Required

1	Misc	Crews are onsite boring conduit. TTC is in place and per plan.
---	------	--

Corrective Action Required

2	Misc	Crews are onsite. TTC is good.
---	------	--------------------------------

Corrective Action Required

3	Misc	Now crews working today.
---	------	--------------------------

Corrective Action Required

4	Misc	There is one section of sidewalk that was taken out and not replaced. I left a voicemail with Wes Gibson to give me a call to discuss restoration.
---	------	--

Corrective Action Required

5	Misc	I spoke with Wes Gibson today. He is going to contact their concrete company again to have the sidewalk poured back. He is going to send someone out today to cone off the missing section.
---	------	---

**Comments:**