

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20203515

Address: 2608 SW WARD RD, LEES SUMMIT, MO 640822600 SW WARD RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Service Inspection	Tom Taylor	Passed	Tuesday, April 27, 2021

Corrective Action Required:

1	DCM8 Water Meter Height	THE TOP OF THE WATER METER TO BE SET AT A DEPTH OF 14 TO 18 INCHES BELOW THE WATER METER LID.
---	-------------------------	---

Corrective Action Required:

2	DCM8 Water Meter Height	THE TOP OF THE WATER METER TO BE SET AT A DEPTH OF 14 TO 18 INCHES BELOW THE WATER METER LID.
---	-------------------------	---

Informational:

3	Misc	On Wednesday, 3-03-2021. Contractor Pro Design began installation of the 6" water main tie - in. The contractor installed the vault for the back flow valves. The contractor exposed the existing 6" cast iron line and notified the Water Services Dept. that they needed the 2" tap for the domestic line to installed.
---	------	---

Informational:

4	Misc	The water meter tap has been installed with 2" copper to the meter and 10 feet past the meter. The contractor transitioned over to 3" stick pipe after the copper. I spoke with the water dept. and they said they do not have take water samples for this. Pro Design installed the pipe and have flushed it out. It has been capped off and is ready for connection to the building by the plumbers. It would be suggested that the plumbers flush this out again when they install their pipe inside. Pro Design also flushed the fire line that was installed with a back flow preventer.
---	------	---

Comments: