

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20200776  
Address: 114 SE DOUGLAS ST, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Joe Starlin	Partial	Tuesday, May 11, 2021

Informational:

1 Misc

5-5-21 10:58am I met with water on site to locate valves and talk with the contractor. I texted the superintendent about repairing the storm inlet erosion controls at Main and 2nd.

5-6-21 11:40am Breit is digging out for the inch and a half water tap. 2:42pm They have the main dug up for the tees to be cut in.

5-7-21 9:49am The water is shut off and Breit is cutting in the tees. 11:52am The tees are installed and I am hard flushing the line for 55 minutes due to the footage. Breit have poured the thrust restraints and will be backfilling.

5-10-21 10:09am Breit is on site preparing to install the fire hydrant and run water lines. The water department is on site making a tap in the main.

5-11-21 3:40pm Breit has ran 33' of copper line to the meter pit for irrigation. The Water Department made the tap for the irrigation on the main with a fuse set up. Breit is now backfilling around the water line.

**Comments:**