

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20203513
Address: 400 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Joe Starlin	Partial	Thursday, May 13, 2021

Informational:

1	Misc	2-4-21 11:43am They have approximately 120' of storm placed today. They will be backfilling. They are waiting for more material to arrive. 2-22-21 2:32pm They have dug up and moved approximately 190' of storm pipe due to a revision. They are using plenty of rock and have a third party inspector on site for compaction. 3-2-21 10:10am CFS is on site for testing. Pro Design are installing storm pipe. 5-13-21 9:39am Blue Nile has installed roof drains on the back side of the concession stand. They have rock and the correct fittings. On 5-12-21 they installed drains for the tower per plan. I did not see the tower drains installed.
---	------	--

Comments: