CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20204751

Address: 2017 NW ASHURST DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection - Michael Harkins Failed Thursday, May 13,

Residential 2021

Corrective Action Required:

1 Misc - TYVEK TAPE NAIL PENETRATIONS

-Repair damaged vapor barrier throughout

-Deck ledger attachment to structure per code

-Deck post/beam connections per code

-Provide proper connection device at deck rim to ledger connection

-Comply with required fire separation distance per Table R302.1(1) (SOLID BLOCKING TOP PLATE TO ROOF DECK) : SEAL GAPS & PENETRATIONS :

-Complete framing furr outs with proper fire blocking

-Exterior Braced wall Method CS-PF fastening per plan, living room exterior

wall

-Provide proper support of covered deck LVL beam

-Maintain minimum clearance to combustibles of single wall flex vent

connector connector

-Address floor joist notched in middle third at tub trap east side

-Continue truss hold down installation

-Properly fasten truss hangers (FRONT BEDROOM)

Comments: