

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20191614
Address: 1701 SE OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Robb Popp	Partial	Friday, May 14, 2021

Informational:
1 THIRD FLOOR

— AREAS APPROVED —

BUILDING C

PRE ROCK:
3019-3031 MECHANICAL ROOM WALLS AND BEHIND SHOWERS

ROOMS: 3019-3031
-STAIRWELL WALLS AND CEILING

BUILDING B

PRE ROCK:
3003-3016 MECHANICAL ROOM WALLS, BEHIND SHOWERS

ROOMS: 3003-3016
STAIRWELL WALLS AND CEILING

BUILDING A

ROOMS: 3001, 3002, 3017, 3018, 3037, 3038, 3039, 3041, 3042, 3043, 3044, 3045,

		3047
		CORIDOOOR 3034
		OK TO INSULATE EXTERIOR WALLS
Informational:		
2	SECOND FLOOR	— AREAS APPROVED —
		BUILDING C
		ROOMS: 2019-2031
		PRE ROCK:
		OK TO ROCK WALLS OF MECHANICAL ROOMS 2020-2031
		OK TO ROCK CORRIDOOR WALLS FOR SOFFIT AND INSTALL RC AT CEILING
		BUILDING B
		ROOMS: 2003-2016
		BUILDING A
		ROOMS: 2001,2002,2018,2040-2045
Informational:		
3	FIRST FLOOR	— AREAS APPROVED —
		BUILDING C
		OK TO INSTALL RC CHANNEL FOR MECHANICAL SOFFITS
		MCAL BUILDING
		PRE ROCK:
		MECHANICAL ROOM 165 NORTH WALL
Corrective Action Required:		
4	Miscellaneous Correction	-EXPOSE AND SEAL PENETRATIONS AT SHAFT WALL PER UL LISTING
		*5-14
		3040- COMPLETE SPIKLER INSTALLATION
		3002- CONNECT VENT, ROOF BOOT AT VENT
		3004- MISSING ROOF BOOT
		2035A- FLASH OPENINGS
		2017- COMPLETE MECHANICAL
		2047-NOT INSPECTED

Comments: