CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20191614 Address: 1701 SE OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:	
Rated Assembly Inspection		Robb Popp	Partial	Friday, May 14, 2021	
Informat	ional:				
1	THIRD FLOOR	-AREAS APPROVED-			
		 BUILDING C RC CHANNEL ROOMS 3019-3031 RC CHANNEL MECHANICAL ROOM CEILINGS 3019-3031, CORRIDOOR CEILING RC CHANNEL CORRIDOR WALLS SHOWER BUILD OUT CEILINGS 3031,3030,3029,3028,3027,3026,3025,3024,3023, 3022, 3020, 3006, 3007,3008, 3011, 3012,3018, ROCK BEHIND SHOWERS 3019-3031 FIRST LAYER ROOMS IN BATHROOMS AND LAUNDRY ROOMS CEILINGS: -3018-3031 MECHANICAL ROOM CEILINGS: -3018-3031 ROOMS OK FOR RC: 3041, 3040, 3045, 3002, 			
		BUILDING B RC CHANNEL MECHANI RC CHANNEL ROOMS 3 OK TO INSTALL RC CHA RC CORRIDOR WALLS FIRST LAYER ROOMS BA	003-3016 NNEL CORRIDOOR WA	ALLS	

		-3001-3016 MECHANICAL ROOMS: -3001-3007, 3009-3013, 3015-3016
Informatio		BUILDING A RC CHANNEL CORRIDOR WALLS OK TO INSTALL RC CEILINGS FIRST 16" EACH SIDE RC
2	SECOND FLOOR	-AREAS APPROVED-
		BUILDING C: MECHANICAL ROOM CEILINGS 2019, 2020, 2022, 2024-2031 ROCK BEHIND SHOWERS AT SHEAR WALLS 2019-2031 RC CHANNEL ROOMS 2019-2031
		BUILDING B: ROCK BEHIND SHOWERS AT SHEAR WALLS 2005,2007,2008,2011-2015 RC ROOMS 2003-2016
Informatio	nal.	BUILDING A: RC CHANNEL ROOMS: 2039-2042, 2044
3	FIRST FLOOR	-AREAS APPROVED-
		OK TO INSTALL RC FOR SOFFITS IN CORRIDOR THROUGHOUT MCAL BUILDING: RM 165 NORTH WALL LAYER OVER SHAFT WALL
Corrective 4	Action Required: Miscellaneous Correction	5-14-21 -SEAL PENETRATIONS AT MECHANICAL CLOSETS: 3008, 3014 -COMPLETE DRYWALL AND RC AT SHAFT WALL IN END UNITS 2018,2020,2001,2002

Comments: