

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20191614  
Address: 1701 SE OLDHAM PKWY, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Commercial</b>	Robb Popp	Partial	Monday, May 17, 2021

Informational:  
1           THIRD FLOOR           — AREAS APPROVED —

\*\*\*BUILDING C\*\*\*

PRE ROCK:  
3019-3031 MECHANICAL ROOM WALLS AND BEHIND SHOWERS

ROOMS: 3019-3031  
-STAIRWELL WALLS AND CEILING  
CORRIDOR TO SHAFT WALL

\*\*\*BUILDING B\*\*\*

PRE ROCK:  
3003-3016 MECHANICAL ROOM WALLS, BEHIND SHOWERS  
CORRIDOR TO SHAFT WALL  
ROOMS: 3003-3016  
STAIRWELL WALLS AND CEILING

\*\*\*BUILDING A\*\*\*\*

ROOMS: 3001, 3002, 3017, 3018, 3037, 3038, 3039, 3041, 3042, 3043, 3044, 3045,

Informational:	2	SECOND FLOOR	3047 CORIDOR TO SHAFT WALL OK TO INSULATE EXTERIOR WALLS
			—AREAS APPROVED—
Informational:	3	FIRST FLOOR	***BUILDING C***  ROOMS: 2019-2031 CORRIDOR WALLS AND CEILING TO SHAFT WALL  ***BUILDING B***  ROOMS: 2003-2017 CORRIDOR WALLS AND CEILINGS TO SHAFT WALL  ***BUILDING A*** CORRIDOR CEILINGS TO SHAFT WALL ROOMS: 2001,2002, 2017,2018,2040-2045
			—AREAS APPROVED—
Corrective Action Required:	4	Miscellaneous Correction	***BUILDING C*** CORRIDOR CEILINGS TO SHAFT WALL  ***BUILDING B*** CORRIDOR CEILNGS TO SHAFT WALL  ***BUIDING A*** CORRIDOR CEILNG TO SHAFT WALL EXTERIOR WALL 1032 OK TO INSULATE  **MCAL BUILDING** PRE ROCK: MECHANICAL ROOM 165 NORTH WALL
			-EXPOSE AND SEAL PENETRATIONS AT SHAFT WALL PER UL LISTING  *5-17 INSTALL JOIST HANGERS AT ATTIC ACCESS IN CORRIDORS 3040- COMPLETE SPRINKLER INSTALLATION 2035A- FLASH OPENINGS 2047-NOT INSPECTED

**Comments:**