

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20210506
Address: 1713 SW 26TH TER, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Residential	John Morris	Failed	Wednesday, May 19, 2021

Corrective Action Required:

1	Misc	4/28/21- Inspection denied. City approved plans required to be on site for inspections
---	------	--

Corrective Action Required:

2	Misc	5/18/21- Footing and foundation walls poured. No re-inspection conducted by City, third party inspections required to be submitted within 48 hours of pour
---	------	--

5/19/21- Third party inspection report received by email, this document is required to be uploaded to the portal. Stop work order removed but footing inspection will remain in failed status until report is uploaded to portal.

Comments: