CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20204843

Address: 129 NW AMBERSHAM DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection - Michael Harkins Failed Thursday, May 20,

Residential 2021

Corrective Action Required:

1 Miscellaneous Install back ordered windows & doors

Correction PFH portal frame garage fasten top plate to header with two rows of 16D

sinkers @ 3" OC per plan

Nail studs at intersecting wall corners at braced wall panels Provide 6 x 6 full height continuous post covered deck per plan

Secure bath exhaust with metallic tape bath # 2

Provide SCH 40 column under stairs near service panel per plan

Provide CS-PF ext bracing at back ordered windows south rear wall basement

per plan

Provide WSP Bracing bed 2 per plan

Comments: