

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20202286  
Address: 2020 SW HOOK RD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	Tom Taylor	Partial	Monday, May 24, 2021

Informational:

1 Misc

On Wednesday, 5-12-2021. Redford Excavating began installation of the Storm Sewer system. The contractor started at structure CI 1-1, 1-2 and 1-3. Contractor installed approx 170LF of 36" HDPE pipe. And back filled.

JACKSON

On Friday, 5-21-2021. Redford Excavating installed CI 2-3 & 2-4 and storm pipe from 2-2 to approximately ten foot short of where structure 2-5 will be installed.

On Monday, 5-24-2021. Redford Excavating set storm structure 1-5 and began pipe installation.

CI 3-1 & 3-2 were installed along with the 18" HDPE storm pipe.

**Comments:**