

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20204445
Address: 102 NW JOSHUA DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Michael Harkins	Failed	Tuesday, May 25, 2021

Corrective Action Required:

1 Misc

Tyvek tape nail penetrations at garage door
Address trusses with cut tails A-2, A-3
Provide 4 soffit vents per plan
Provide full height continuous 6x6 cedar post @ covered deck
Rear wall basement north & south corners provide 3 studs nail intersecting wall corners at braced wall panels
Seal hose bib pex penetration at top of furr out bed #3

Comments: