

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20204843
Address: 129 NW AMBERSHAM DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Michael Harkins	Not Ready	Tuesday, May 25, 2021

Corrective Action Required:

1	Miscellaneous Correction	Install back ordered windows & doors PFH portal frame garage fasten top plate to header with two rows of 16D sinkers @ 3" OC per plan (nail LVL header to top plate) Provide 6 x 6 full height continuous post covered deck per plan (engineer letter ?) Secure bath exhaust with metallic tape bath # 2 (not done) Provide SCH 40 column under stairs near service panel (per plan) not done Provide CS-PF ext bracing at back ordered windows south rear wall basement per plan (no straps on rear wall) Provide WSP Bracing bed 2 per plan (engineer letter ?)
---	--------------------------	--

Comments: