

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20204958  
Address: 4404 SW TANZANITE CIR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Patrick Schonfeldt	Failed	Tuesday, May 25, 2021

Corrective Action Required:

1 Misc

**\*\*HAVE TRUSS PLANS ON SITE IF COVERED PORCH/DECK TRUSSES TO BE INSPECTED AT SAME TIME AS GARAGE PORTAL\*\***

**\*\*GARAGE PORTAL 5/25/21\*\***

-FASTEN TOP PLATE TO HEADER WITH TWO ROWS OF 16D SINKER NAILS AT 3" O.C.

-HEADER TO JACK STUD STRAP REQ, SEE R602.10.6.4

-UNABLE TO DETERMINE HOLD DOWN STRAP EMBEDDED IN CONCRETE DUE TO SIDING COVER, REMOVE SIDING

-UNABLE TO DETERMINE COMPLETE NAILING PATTERN OF SHEATHING TO FRAMING DUE TO SIDING COVER, REMOVE SIDING

**Comments:**