

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20204839
Address: 3104 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Tom Taylor	Partial	Tuesday, April 20, 2021

Informational:	
1 Misc	On Monday, 4-19-2021. Emery Sapp Contracting installed 197LF of 54"HDPE pipe and the bottom section of structure JB 2-3 on line line # 1. The contractor also installed approx 122LF of 48" pipe connecting to the bottom section as well.
Informational:	
2 Misc	On Monday, 5-10-2021. The contractor installed approx 300LF of 15" HDPE on line #2 and back filled.

Comments: