

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20210263  
Address: 520 NW HOPE LN, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	Ronald Paynter	Partial	Wednesday, May 26, 2021

Informational:		
1	Misc	Erosion control devices and perimeter safety fencing has been installed. Stumps are being removed from the parking lot section. RP 5-13-21
Informational:		
2	Misc	Kaw Valley is clearing the job site for the building and parking lot. RP 5-14-21
Informational:		
3	Misc	Kaw Valley has started grading the area for the parking lot. RP 5-25-21
Informational:		
4	Misc	Rodriguez Mechanical did the storm and sanitary abandonment without an inspection. Okayed the work through photos. RP 5-26-21

**Comments:**