

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20210599
Address: 2051 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Proof Roll	Joe Starlin	Partial	Friday, May 14, 2021

Informational:

1 Misc

4-5-21 11:55am The developer wants a sub-grade proof roll. There is a third party inspector on site from CFS. 12:35pm Larry Blair is doing the dirt work on site. The proof roll failed in five spots. Corrections will need to be made. CFS will be doing a report.

5-14-21 8:53am Bair is on site to do a sub grade proof roll. Mike with CFS will be inspecting the proof roll. I will witness. 9:43am Mike has passed the sub grade proof roll. The electricians did not backfill properly or replace the geo grid correctly. Bair has dug out the trenches will back backfill and filled back in with AB3. They have been told to replace the geo grid with a 1 foot overlay on each side on all geo grid that has been cut or damaged. The electricians went under the driving lane for the drive through, it will need repaired as well.

Comments: