

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20211884
Address: 350 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	John Morris	Failed	Thursday, June 03, 2021

Informational:
1 Misc occupancy separation wall approved, ok to insulate and rock this rated assembly

Corrective Action Required:
2 Misc
-Ensure metallic outlet boxes are grounded
-complete electrical installation
-Fireblock Plate Penetrations in wood frame construction

Comments: