

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20210181
Address: 105 NW AMBERSHAM DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Michael Harkins	Failed	Thursday, June 03, 2021

Corrective Action Required:

2	Misc	Provide 2x6 exterior wall garage per plan Provide 2x8 ceiling joist garage per plan Seal upward penetration laundry room Provide midpoint vertical support 2" and smaller DWV Address (3) 24" LVL replaced with steel beam great room / kitchen Provide access panel for Ufer Provide boca plate basement tub Fireblock soffit bed # 2 bath Seal vertical to horizontal tub / toilet basement & bed #2, closets & bath Tighten anchor bolts bed #2 & closet Provide boca plates shower bed #2 bath Insulate & block out cantilever above basement door 2 x 6 ballon frame exterior wall at stairway per plan Provide (2) 2 x 10 under LVL foyer per plan
---	------	---

Comments: