

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20202637
Address: 1001 SE BAILEY RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rough Framing Inspection - Commercial	Robb Popp	Partial	Monday, June 07, 2021

Informational:

1	THE FOLLOWING AREAS ARE APPROVED	*BUILDING A -EXTERIOR WALLS FRAMING- -EXTERIOR SCREW PATTERN COMPLETE -FIRST FLOOR, OK TO TOP OUT WALLS- -2ND FLOOR ROOMS OK TO COVER: ELECTRICAL 216 AND DATA 215 -2ND FLOOR, OK TO TOP OUT WALLS FOR MEP
		*BUILDING B -ELECTRICAL B116 OK TO ONE SIDE FOR EQUIPMENT -FIRST FLOOR CORRIDORS: B10, B11, B12, B13 OK TO TOP OUT WALLS FOR MEP -EXTERIOR WALLS FRAMING- -EXTERIOR SCREW PATTERN COMPLETE
Corrective Action Required:		
2	Miscellaneous Correction	-COMPLETE INSTALLATION OF DEFLECTION CLIPS AT SOUTHEAST CORNER OF BUILDING C

Comments: