

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20200866  
Address:

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Nick Lightner	Partial	Monday, June 07, 2021

Informational:

1	Misc	5-26-21 Sanitary line will be getting installed today.
---	------	--

Informational:

2	Miscellaneous Correction	5-28-21: No work going on due to the rain on 5-27-21
---	--------------------------	--

Informational:

3	Misc	6/2/21- MH 4-A2 has been placed, Roughly 200 ft of 8" pvc SDR-26 has been layed. Base and cover rock was tamped in.
---	------	---

Informational:

4	Misc	Crew has installed pipe up to MH 4-A3, MH 4-A3 has been placed. Crew has also installed service lines for lots 90-88. The crew is still installing pipe and Y's.
---	------	--

Informational:

5	Misc	6/4/21- Crew installed trench checks for lots 95,90, 89, 88, 96, 97, 98, and 99. Cleaning up and securing the site before the weekend.
---	------	--

Informational:

6	Misc	6/7/21- Crew is working installing the service lines. MH 4-A4 has been placed and crew is working off it heading up to MH 4-5A
---	------	--

**Comments:**