

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20210599  
Address: 2051 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Curb - Proof Roll</b>	Joe Starlin	Partial	Monday, June 07, 2021

Informational:

1 Misc

6-2-21 3:47pm Over 90 percent of the proof roll failed. They will be making corrections.

6-4-21 11:07am The proof roll failed. Approximately 95 percent did not pass. One island in the center of the north side of the site is good. Corrections will need to be made before the next proof roll.

6-7-21 2:58pm The Contractor wanted to proof roll at 3:30pm. they have now canceled.

**Comments:**