

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20210263
Address: 520 NW HOPE LN, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Proof Roll	Ronald Paynter	Failed	Monday, June 07, 2021

Corrective Action Required:

1	Misc	They had a tandem dump truck with a 20.4 ton load. KC Testing was on site for the proof roll also, It was determined from all parties that the parking lot subgrade is not ready for geo grid yet. RP 6-7-21
---	------	--

Comments: