

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20204524
Address: 2037 NW ASHURST DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Michael Harkins	Not Ready	Tuesday, June 08, 2021

Corrective Action Required:

1	Misc	Builder requested framing inspection of the garage PFH walls and rear porch roof only: -Install garage PFH wall straps -Tie down trusses above rear porch
---	------	---

Corrective Action Required:

2	Misc	HOUSE NOT READY FOR ROUGH IN NO INSPECTION PERFORMED LIST SUBJECT TO CHANGE ADDRESS BELOW ITEMS BEFORE RESCHEDULING Address trusses out of plumb west side Provide truss hangers per plan LUS24 Solid block breaks in sheathing nail per code Address top plate exterior corner not tied together Provide 4 studs at GT Bearing points per roof plan
---	------	--

Comments: