

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20193055  
Address: 1701 SE OLDHAM PKWY, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	John Jackson	Passed	Wednesday, June 09, 2021

Informational:		
1	Misc	On Wednesday 4-01-2020 Contractor installed (2) meter Boxes. For vaults.
Informational:		
2	Misc	On 4-02-2020 the contractor adjusted both vaults set day before. They were both off on elevation and back filled and set lids.
Corrective Action Required:		
3	Misc	Reviewed plans with Contractor (primary & sub) to fix deficiencies found during the Water inspection of the Public Water Main for Princeton project. Work will begin on 4/29/20 Wednesday.
Informational:		
4	Misc	On Tuesday, 4-28-2020, CL Excavation resumed installation of the Fire Line tying in at the building at both South and east side of building.
Informational:		
5	Misc	On Tuesday, 4-28-2020, CL Excavation resumed installation of the Fire Line tying in at the building at both South and east side of building.
Informational:		
6	Misc	Wednesday, 4-29-2020. The contractor resumed private fire line installation into the building.
Informational:		
7	Misc	On Tuesday, 4-28-2020, CL Excavation resumed installation of the Fire Line tying in at the building at both South and east side of building.
Informational:		

8	Misc	Wednesday, 4-29-2020. The contractor resumed private fire line installation into the building.
Informational:		
9	Misc	On Friday, 5-01-2020. The contractor resumed water line installation. Installed the 4" to 8" back flow preventers meter and approx. 30 LF of pipe for vault. Also completed 3" meter vault with necessary pipe for vault.
Informational:		
10	Misc	On Tuesday, 4-28-2020, CL Excavation resumed installation of the Fire Line tying in at the building at both South and east side of building.
Informational:		
11	Misc	Wednesday, 4-29-2020. The contractor resumed private fire line installation into the building.
Informational:		
12	Misc	On Friday, 5-01-2020. The contractor resumed water line installation. Installed the 4" to 8" back flow preventers meter and approx. 30 LF of pipe for vault. Also completed 3" meter vault with necessary pipe for vault.
Informational:		
13	Misc	On 5-06-2020. Contractor CL Excavation while searching for the isolation valve for hydrant 068-131 the contractor disturbed the main, causing a leak in the line. Contractor had to shut water line off and repair the leak in the line. The hydrant was reinstalled. Contractor also exposed some tracer wires where requested.
Informational:		
14	Misc	Contractor C&L Excavation completed water dept. punch list and some street grading.
Informational:		
17	Misc	Contractor C&L Excavation completed water dept. punch list and some street grading.
Informational:		
18	Misc	On Monday 5-11-2020. The contractor resumed 4" fire line installation installed limited amount and completed little road way grading
Informational:		
21	Misc	On Monday, 6-08-2020. CL Excavating poured the trust block for the Tee that was placed on Thursday of last week.
Informational:		
20	Misc	On Thursday 6-04-2020. CL Excavating removed a illegal tap placed on the cities 15" main and installed the correct Tee and valve specified off of the 15" to 4" line to the vault .
Informational:		
19	Misc	On Wednesday 6-03-2020. CL Excavating removed a illegal tap that was placed on a 8" City Main and installed a "T" to correct there mistake at sta. 0+00 where it tie's to the back flow vault.
Informational:		
16	Misc	On Monday 5-11-2020. The contractor resumed 4" fire line installation installed limited amount and completed little road way grading
Informational:		
15	Misc	Contractor C&L Excavation completed water dept. punch list and some street grading.
Informational:		
22	Misc	On Tuesday, 6-09-2021. A fire line flush was performed and passed visual

testing. Drew of Orielly's, and Mitch for CG construction where present.

**Comments:**